



WELLS-OGUNQUIT COMMUNITY SCHOOL DISTRICT

Office of the Superintendent

James P. Daly

SUPERINTENDENT'S UPDATE

August 13, 2015

PERSONNEL

Wells High School

- **Assistant Principal Search** – Applications close on Friday, August 14th. A selection committee will interview candidates during the week of August 17th.
- **WHS Principal's Secretary** – **Mrs. Mindy Staples** has been selected for this position. Mrs. Staples recently served as the Noble High School Guidance Secretary. Mrs. Karen Quint decided to remain as the guidance secretary at WHS.
- **Career Prep Teacher at WHS** – We are currently interviewing for a one-year only position to replace Mr. Jay Moore.
- **.5 Speech WHS/.5 Speech WES** – Interviews were conducted on Thursday, July 30th by Ryan Fairchild, Director of Special Services. The hiring committee selected **Ms. Darcy Ramsdell**. Ms. Ramsdell most recently served as an SLP at the Center for Communication in Springvale.
- **Current Openings** –
 - ***Special Education Teacher @ WES*** – (TBA) position posted until best candidate is selected
 - ***Ed Tech II @ WJHS*** – (TBA) position posted until best candidate selected
 - ***Ed Tech II @ WES*** – (TBA) position posted until best candidate selected
 - ***Anticipated Kindergarten Teacher @ WES*** – (TBA) position posted until best candidate is selected

CONSTRUCTION

- **District** –
 - **Access Road** from WHS to WES currently under construction. This access road will be completely paved – completion date Sept. 1st.
- **Snack Shack** –
 - The area around the **Snack Shack** will be paved – construction will begin the week of August 14-19.
- **Gas Line** – 90% complete

CONSTRUCTION (cont'd)

- **Wells High School** –
 - **Paving** – base coat of parking lot completed.
 - **Painting of parking lot** – will begin Friday, 8/21/15
 - **Sidewalks/curbing** – will begin on Monday 8/17 – completion by August 28th

- **New Building at WHS**
 - **3rd Floor** – drywall 99% complete
 - Bathrooms tiled
 - 80% of ceiling installed
 - Paint (primer, first coat on walls and doorframes)
 - **2nd Floor** – drywall 95% complete
 - painting (primer, first coat has begun)
 - doorframes currently being installed
 - **1st Floor** - drywall 80% complete
 - masonry work 95% complete
 - boiler room/heatline being installed

- **Renovations at WHS**
 - **Boys Locker Area**
 - Lockers installed.
 - Floors completed.
 - Fixtures complete
 - Shower installation scheduled for week of August 17th

 - **Girls Locker Area**
 - Lockers installed
 - Floors completed
 - Fixtures complete
 - Shower installation scheduled for week of August 17th

 - **Coaches Area**
 - Drywall complete
 - Floors complete
 - fixtures and shower installation scheduled for week of August 17th

- **Wells Junior High School**
 - **Courtyard** – completed
 - **Security system** – upgrade completed

- **Wells Elementary School**
 - **Security system** – upgrade completed

PLEASE NOTE:

The **Wells Highpine Fire Department** is sponsoring a carnival – located in front of the Wells Jr High building. The event will run from August 13-16. *FMI- please contact the Wells Highpine Fire Department.*